APPENDIX I LITHOLOGIC LOGS FOR MONITORING WELLS

Introductory Statement:

The following lithologic and construction logs of the borings completed at Site L summarize the information collected during the boring and construction process. The "date drilled" is the actual date of construction in most cases, which is often identical to the actual date of boring completion. The "Total Depth of Well" is the final completed depth of the well itself, the boring may have extended further into the subsurface but collapse and/or specifications required installation to this reported depth. "Static Water Levels" were reported from the field notes of Richard Ryan, DER project supervisor, on October 12, 1992, to provide a single date of measurements for all wells with the exception of MW-32 which was measured November 4, 1992. Elevations reported on lithologic logs are considered as approximations only and were provided by DER staff prior to monitoring well installation.

General Lithologies:

Saprolite: Red to red-brown, silty to clayey saprolite with 0 to 20 % fine to coarse feldspar/quartz sand and variably altered clasts of quartzite and greenstone-greenschist, with subordinate siltstone/sandstone and micaceous schist. Bedding structure is locally preserved. All carbonate in the matrix and the limestone clasts of the protolith are absent. Wholly altered protolith clasts occur as yellow, tan, brown, and orange clay-rich pods in the saprolite matrix. In general, the percentage of unaltered clasts increases with depth.

Bedrock: Red to red-brown, very poorly sorted conglomerate with sub-rounded, matrix supported clasts and carbonate cement. Clasts range from fine cobbles to boulders in excess of 0.5 meters diameter and include: quartzite (≈40%); tan to pale gray, microcrystalline, massive to moderately bedded limestone (≈20%); massive to very well foliated greenstone-greenschist (≈30%); red to red-brown, micaceous, arkosic sandstone and siltstone (≈10%). Quartzite clasts are mostly of three types: gray, micaceous, moderately to poorly foliated, impure quartzite (≈40-60%); dark gray to black, hematite-bearing, coarse crystalline, white vein quartz and/or quartzite (≈25%); and gray-white-pale green, fine grained quartzite (≈10-20%). The matrix comprises 30-50% of the rock and is poorly sorted, fine to coarse, quartz-rich sand and silt cemented with carbonate. Locally, carbonate-coated fractures occur.

Emery & Garrett Groundwater, Inc.


Project: Loudoun County Landfill Driller: Groundwater Systems, Inc. Geologist: John Brooks, Ph.D.

DER Öbserver: Mike Fairbanks

Well: *L-5*

Date Drilled: August 12, 1992 Depth to Bedrock: not intercepted

Total Depth of Well (g.l.): 90' Static Water Level (TOC): 52.40' (10/12/92,



(603) 279-4425

Static Water Level (toc): 52.40' (10/12/92) Project: Loudoun County Landfill

Driller: Groundwater Systems, Inc. Depth to bedrock: not intercepted

Well Diameter: 4" Geologist: John Brooks, Ph.D.

Date Drilled: 8/12/92 Total Depth: 90'

Well #: L-5 Yield: <1 gpm DEPTH WELL SAMPLE *SAMPLE ROCK DESCRIPTION LOG INT. REC. TYPE (FEET) (FEET) (INCHES) 2.5 5-7.5 5 18 Sap/Cng Clasts 40% of rock (90% Gs, 10% Qtz). Rock 95% weathered. 7.5 10 10-12.5 18 Sap/Cng Clasts 40% of rock (95% Gs, 5% Qtz). Rock 90% weathered. 12.5 15-17.5 16 Sap/Cng 15 Clasts 45% of rock (92% Gs, 5% Qtz, 3% Ss). Rock 90% weathered. 17.5 20 20-22.5 22.5 Sap/Cng 18 Clasts 40% of rock (95% Gs, 5% Qtz, 2% Bs(?)). Rock 95% weathered. 25 22.5-25 17 Sap/Cng Clasts 50% of rock (95% Gs, 5% Qtz, 1% Org (?)). Rock 95% weathered. 27.5 25-27.5 Sap/Cng 16 Clasts 25% of rock (90% Gs, 8% Qtz, 2% Org(?)). Rock 98% weathered. 27.5-30 Sap/Cng 30 14 Clasts 55% of rock (93% Gs, 6% Qtz, 1% Org (?)). Rock 90% weathered. 32.5 30-32.5 2 Sap/Cng Clasts 50% of rock (100% Qtz). Rock 50% weathered. 35 32.5-35 16 Sap/Cng Clasts 40% of rock (95% Gs, 5% Qtz). Rock 95% weathered. 35-37.5 37.5 12 Sap/Cng Clasts 60% of rock (97% Gs, 3% Bs(?)). Rock 95% weathered. 37.5-40 40 0 Sap/Cng Shelby tube smashed; no recovery. 42.5 40-42 Sap/Cng 6 Sample taken using 6" brass liners for split-spoon. 45-47 45 Sap/Cng Duplicate 6" brass liner samples taken. 47.5 50 50-52 52.5 14 Sap/Cng Clasts 65% of rock (97% Gs, 2% Qtz, 1% Org(?)). Rock 98% weathered. Cuttings in 2 cm clumps at 52 feet. Water table. 55 55-57 57.5 18 Sap/Cng Clasts 30% of rock (97% Gs, 3% Bt Sc). Rock 98% weathered. Cuttings in 3-7 cm clumps at 57 feet. 60-62 62.5 14 Sap/Cng Clasts 30% of rock (95% Gs, 4% Qtz, 1% Org(?)). Rock 95% weathered. 65 65-67 67.5 16 Sap/Cng Clasts 50% of rock (95% Gs, 5% Qtz). Rock 95% weathered. 70 Split-spoon muddy at 65-67 foot sampling interval.

> Medium red-brown saprolite after conglomerate with clasts weathered to variable colors. As above but beneath the water table.

ND - not determined * 18" split-spoon

70-72

14

Sap=saprolite; Cng=conglomerate Gs=greenstone; Qtz=quartzite;

Clasts 60% of rock (60% Gs, 40% Qtz). Rock 95% weathered.

Bt Sc=biotite schist; Bs=basalt; Org=organic (peat?)

Sap/Cng

72.5

(603) 279-4425

Static Water Level (toc): 52.40' (10/12/92) Project: Loudoun County Landfill Depth to bedrock: not intercepted Driller: Groundwater Systems, Inc. Well Diameter: 4" Geologist: John Brooks, Ph.D. Total Depth: 90' Date Drilled: 8/12/92 Yield: <1 gpm Well #: L-5 DEPTH WELL SAMPLE * SAMPLE DESCRIPTION ROCK TYPE LOG INT. REC. (FEET) (FEET) (INCHES) 75 No sampling between 72' and 100' feet. 77.5 Cng 80 82.5 85 87.5 90 Cng 92.5 95 97.5 Cng Drilled to 100 feet; well constructed to 90 feet. 100 Collapse occurred to 96 feet prior to well construction.

Medium red-brown saprolite after conglomerate with clasts weathered to variable colors.

As above but beneath the water table.

ND - not determined

Sap=saprolite; Cng=conglomerate Gs=greenstone; Qtz=quartzite;

* 18" split-spoon

Bt Sc=biotite schist; Bs=basalt; Org=organic (peat?)



Emery & Garrett Groundwater, Inc.


Project: Loudoun County Landfill Driller: Groundwater Systems, Inc. Geologist: John Brooks, Ph.D.

DER Öbserver: Richard Ryan

Well: *L-6*

Date Drilled: August 11, 1992
Depth to Bedrock: not intercepted
Total Depth of Well (g.l.): 81.5'

Static Water Level (TOC): 74.33' (10/12/92



Project: Loudoun County Landfill Driller: Groundwater Systems, Inc. Static Water Level (toc): 74.33' (10/12/92)

Depth to bedrock: not intercepted

Geologist: John Brooks, Ph.D. Date Drilled: 8/11/92

Well Diameter: 4" Total Depth: 81.5'

Wall #- T.K

Well #					Yield: 1-2 gpm
DEPTH	WELL	SAMPLE	* SAMPLE	ROCK	DESCRIPTION
	roc	INT.	REC.	TYPE	
(FEET)		(FEET)	(INCHES)		
0					
2.5					
5		5-6.5	16	Sap/Cng	Clasts 35% of rock (82% Gs, 16% Qtz, 2% Sc). Rock 90% weathered.
7.5					
10		10-11.5	13	Sap/Cng	Clasis 80% of rock (75% Gs, 25% Qtz). Rock 80% weathered.
12.5					
15	11.194001 . 1 12000 1111 1111	15-16.5	11	Sap/Cng	Clasts 50% of rock (80% Gs, 20% Qtz). Rock 90% weathered.
17.5					
20		20-21.5	10	Sap/Cng	Clasts 30% of rock (70% Gs, 30% Qtz). Rock 95% weathered.
22.5					
25		22.5-25	0		No recovery; 2 attempts.
27.5					
30		30-31.5	7	Sap/Cng	Clasts 50% of rock (60% Gs, 40% Qtz). Rock 87% weathered.
32.5					
35		35-36.5	11	Sap/Cng	Clasts 40% of rock (72% Gs, 14% Qtz, 14% Sc). Rock 85% weathered.
37.5					·
40		40-41.5	9	Sap/Cng	Clasts 45% of rock (67% Gs, 33% Qtz). Rock 90% weathered.
42.5					·
45		45-46.5	6	Sap/Cng	Clasts 45% of rock (66% Gs, 34% Qtz). Rock 90% weathered.
47.5		45-48.5	16	Sap/Cng	Clasts 40% of rock (75% Gs, 13% Qtz, 12% Qt Sc). Rock 90% weathered.
50		48.5-50	16	Sap/Cng	Clasts 60% of rock (84% Gs, 16% Qtz). Rock 85% weathered.
52.5		50-52.5	14	Sap/Cng	Clasts 55% of rock (80% Gs, 20% Qtz). Rock 85% weathered.
55		52.5-55	18	Sap/Cng	Clasts 50% of rock (70% Gs, 30% Qtz). Rock 85% weathered.
57.5		55-57.5	10	Sap/Cng	Clasts 35% of rock (70% Gs, 30% Qtz). Rock 90% weathered.
60		57.5-60	18	Sap/Cng	Clasts 50% of rock (80% Gs, 10% Qtz, 10% Qt Sc). Rock 90% weathered.
62.5		60-62.5	12	Sap/Cng	Clasts 60% of rock (83% Gs, 17% Qtz). Rock 90% weathered.
65		62.5-65	6		6" brass tined split-spoon sample for lab analysis.
67.5					
70		67.5-70	12	Sap/Cng	2nd try for split-spoon with 6" brass liners.
72.5					Soil damp at 70-72 feet.

Medium red-brown saprolite after conglomerate with clasts weathered to variable colors. As above but beneath the water table.

ND - not determined

Sap=saprolite; Cng=conglomerate; Gs=greenstone; Qtz=quartzite

* 18" split-spoon

Sc=schist; Qt Sc=quartz schist; Bt Sc=biotite schist

Static Water Level (toc): 74.33' (10/12/92) Project: Loudoun County Landfill Depth to bedrock: not intercepted Driller: Groundwater Systems, Inc. Well Diameter: 4" Geologist: John Brooks, Ph.D. Total Depth: 81.5' Date Drilled: 8/11/92 Yield: 1-2 gpm Well #: L-6 DEPTH WELL SAMPLE * SAMPLE DESCRIPTION ROCK LOG INT. REC. **TYPE** (FEET) (FEET) (INCHES) Clasts 60% of rock (51% Gs. 16% Qtz, 33% Qt Sc). Rock 80% weathered. 75 72.5-75 Sap/Cng 77.5 Soil wet at 75'. 80 77.5-80 Sap/Cng Clasts 40% of rock (82% Gs, 18% Qtz). Rock 80% weathered. 82.5 Clasts 40% of rock (62% Gs. 25% Qtz, 13% Bt Sc). Rock 80% weathered. 82.5-85 9 Sap/Cng 85 87.5 87.5-90 Sap/Cng Class 50% of rock (60% Gs, 20% Qtz, 20% Qt Sc). Rock 90% weathered. 90 92.5 Clasts 30% of rock (33% Gs., 17% Qtz., 50% Qt Sc). Rock 90% weathered. 92.5-95 Sap/Cng 95 4 Drilled to 95 feet but could not keep hole open below \$1.5 feet because of collapse of water saturated saprolite. Well installed to \$1.5 feet given OK by Richard Ryan.

2.22

Medium red-brown saprolite after conglomerate with clasts weathered to variable colors.


As above but beneath the water table.

ND - not determined

Sap=saprolite; Cng=conglomerate; Gs=greenstone; Qtz=quartzite

* 18" split-spoon

Sc=schist; Qt Sc=quartz schist; Bt Sc=biotite schist



Emery & Garrett Groundwater, Inc.

Project: Loudoun County Landfill Driller: Groundwater Systems, Inc.

Geologist: John Brooks, Ph.D.

DER Observer: Richard Ryan


Well: *L-7*

Date Drilled: August 14, 1992

Depth to Bedrock: 72'

Total Depth of Well (g.l.): 71'

Static Water Level (TOC): 62.81' (10/12/92



Project: Loudoun County Landfill

Driller: Groundwater Systems, Inc.

Geologist: John Brooks, Ph.D.

Date Drilled: 8/14/92

Well #: L-7

Static Water Level (toc): 62.81' (10/12/92)

Depth to bedrock: 72'

Well Diameter: 4"

Total Depth: 71'

Yield: <10gpm

Well #	t: L-7				Yield: <10gpm
DEPTH	WELL	SAMPLE	* SAMPLE	ROCK	DESCRIPTION
	LOG	INT.	REC.	TYPE	
(FEET)		(FEET)	(INCHES)		
0					Samples not required for this well because of sampling at L-7D.
2.5					Cuttings were collected but not described in detail. Samples were collected at
5					10 foot intervals between 10 and 70 feet.
7.5					
10				Sap/Cng	
12.5					
15					
17.5					
20				Sap/Cng	
22.5					
25					
27.5					
30				Sap/Cng	
32.5					
35					
37.5					
40				Sap/Cng	
42.5		1			·
45	3,857				
47.5					, in the second
50				Sap/Cng	
52.5					
55		<u> </u>			
57.5					
60				Sap/Cng	Change to dark brown cuttings; due to dampness/weathering.
62.5					
65					No cuttings from 65 to 70 feet due to wetness of saprolite.
67.5					
70				Sap/Cng	
72.5			<u> </u>		1007

Medium red-brown saprolite after conglomerate with clasts weathered to variable colors.

As above but beneath the water table.

Bedrock; Goose Creek Fm. conglomerate.

ND - not determined

Sap=saprolite; Cng=conglomerate

EMERY AND GARRETT GROUNDWATER, INC.

170 WAUKEWAN STREET MEREDITH, NH 03253

(603) 279-4425

Project: Loudoun County Landfill Static Water Level: 62.81' (10/12/92) Depth to bedrock: 72' Driller: Groundwater Systems, Inc. Well Diameter: 4" Geologist: John Brooks, Ph.D.

Date Drilled: 8/14/92

Total Depth: 71' Well #- 1 -7 Yield: <10 gpm

AA GII 4	F: L-/				1 letu. Cro gpiii
DEPTH	WELL	SAMPLE	* SAMPLE	ROCK	DESCRIPTION
	LOG	INT.	REC.	TYPE	
(FEET)		(FEET)	(INCHES)		
75					
77.5					At 78' muddy drilling; bit and rods wet from 78 to 60 feet.
80				Cng	A yield of < 5gpm occurred after hole "developed" a little. Yield interpreted to be
82.5					from above and/or at the bedrock/saprolite interface.
85		·			·
87.5					
90				Cng	
92.5					
95					
97.5					No additional water observed within bedrock.
100				Cng	Drilled to 100 feet but collapse occurred to 71 feet. Multiple attempts to clean out
					boring below bedrock/saprolite interface failed, so well installed to 71 feet.
i					

Bedrock; Goose Creek Fm. conglomerate.

ND - not determined

Cng=conglomerate

Emery & Garrett Groundwater, Inc.

Project: Loudoun County Landfill Driller: Groundwater Systems, Inc.

Geologist: John Brooks, Ph.D.


DER Öbserver: Richard Ryan

Well: *L-7D*

Date Drilled: August 13, 1992

Depth to Bedrock: 63'

Total Depth of Well (g.l.): 135'
Static Water Level (TOC): 62.66' (10/12/92



(603) 279-4425

Project: Loudoun County Landfill

Static Water Level (toc): 62.66' (10/12/92)

Driller: Groundwater Systems, Inc.

Depth to bedrock: 63'

Geologist: John Brooks, Ph.D.

Well Diameter: 4" Total Depth: 135'

Date Drilled: 8/13/92 Well #- 1 -7D

Yield: <5 gpm

AA SH H	F: L-71	<u> </u>			rieia: <3 gpm
DEPTH	WELL	SAMPLE	* SAMPLE	ROCK	DESCRIPTION
1	LOG	INT.	REC.	TYPE	·
(FEET)		(FEET)	(INCHES)		
0					
2.5					
5					
7.5		5-7	118	Sap/Cng	Clasts 40% of rock (90% Gs, 5% Qtz). Rock 100% weathered.
10					·
12.5		10-12	18	Sap/Cng	Clasts 50% of rock (85% Gs, 10% Ss, 5% Bt Sc). Rock 95% weathered.
- 15					
17.5		15-17	18	Sap/Cng	Clasts 50% of rock (80% Gs, 5% Qtz, 5% Org(?), 10% Ss). Rock 95% weathered.
20					
22.5		20-22	17	Sap/Cng	Clasts 60% of rock (85% Gs, 10% Qtz, 5% Org(?)). Rock 90% weathered.
25		22.5-25	18	Sap/Cng	Clasts 50% of rock (93% Gs, 5% Qtz, 2% Org(?)). Rock 95% weathered.
27.5		25-27.5	16	Sap/Cng	Clasts 40% of rock (95% Gs, 5% Qtz). Rock 95% weathered.
30		27.5-30	13	Sap/Cng	Clasts 50% of rock (70% Gs, 30% Qtz). Rock 70% weathered.
32.5		30-32.5	16	Sap/Cng	Clasts 50% of rock (100% Gs/St). Rock 95% weathered.
35		32.5-35	0	ND	No sample recovered.
37.5		35-37.5	14	Sap/Cng	Clasts 45% of rock (90% Gs, 10% Qtz). Rock 90% weathered.
40		37.5-40	9	Sap/Cng	Clasts 55% of rock (80% Gs, 20% Qtz). Rock 80% weathered.
42.5		40-42.5	ND		·
45		42.5-45	0		Shelby tube crushed; no recovery.
47.5		45-47.5	11	Sap/Cng	Samples taken using 6" brass liners used in split-spoons.
50		47.5-50	0		2nd try with brass liners in split-spoon.
52.5		50-52	4	Sap/Cng	Clasts 50% of rock (50% Gs, 50% Qtz). Rock 70% weathered.
55					
57.5		55-57	5	Sap/Cng	Clasts 50% of rock (50% Gs, 50% Qtz). Rock 60% weathered.
60					
62.5		60-62	2.5	Sap/Cng	Clasts 30% of rock (70% Gs, 30% Qtz). Rock 80% weathered.
65					Bedrock at approximately 62-63 feet.
67.5					MAT THE
70 72.5				Cng	Conglomerate with clasts of greenschist, quartizite, and siltstope language.

Cuttings of bedrock collected at 10 foot intervals between 70 and 120 feet.

Medium red-brown saprolite after conglomerate with clasts weathered to variable colors. As above but beneath the water table.

Bedrock; Goose Creek Fm. conglomerate.

Sap=saprolite; Cng=conglomerate; Qtz=quartzite; Gs=gre St=siltstone; Bt Sc=biotite schist; Org=organic (peat?)

ND - not determined

(603) 279-4425

Static Water Level (toc): 62.66' (10/12/92) Project: Loudoun County Landfill

Depth to bedrock: 63' Driller: Groundwater Systems, Inc.

Well Diameter: 4" Geologist: John Brooks, Ph.D. Total Depth: 135' Date Drilled: 8/13/92


Yield: <5 gpm Wall #- 1 7D

Well #:	: L-71)			Yieia: <5 gpm
DEPTH	WELL	SAMPLE	* SAMPLE	ROCK	DESCRIPTION
	LOG	INT.	REC.	TYPE	
(FEET)		(FEET)	(INCHES)		
75					Fracture zone at 75 feet with approximate yield of 80 gpm.
77.5					
80				Cng	Conglomerate with clasts of greenschist, quartitie, and siltstone/sandstone.
82.5					
85					,
87.5					
90				Cng	Conglomerate with clasts of greenschist, quartzite, and siltstone/sandstone.
92.5					
95					·
97.5					
100				Cng	Conglomerate with clasts of greenschist, quartzite, and siltstone/sandstone.
102.5					
105					
107.5					
110				Cng	Conglomerate with clasts of greenshchist, quartzite, and siltstone/sandstone.
112.5					
115					
117.5				_	
120				Cng	Conglomerate with clasts of greenshchist, quartzite, and siltstone/sandstone.
122.5					
125					
127.5					
130				Cng	Conglomerate with clasts of greenshchist, quartzite, and siltstone/sandstone.
132.5					At 132'; water stopped coming out of drill hole; possible void?
135					
137.5					At 137; 1-5 gpm of water started to blow out of boring.
140					The state of the s
142.5					Drilled to 141 feet but collapse of hole to 138 feet prior to installation of well.
			L		Weil constructed to 135 feet.

Cuttings of bedrock collected at 10 foot intervals between 70 and 120 feet. Well drilled to 141 feet.

Bedrock; Goose Creek Fm. conglomerate.

ND - not determined



Emery & Garrett Groundwater, Inc.

Project: Loudoun County Landfill Driller: Groundwater Systems, Inc.

Geologist: James Brady


DER Öbserver: Richard Ryan

Well: L-11

Date Drilled: September 1, 1992

Depth to Bedrock: 60'

Total Depth of Well (g.l.): 75' Static Water Level (TOC): 33.22' (10/12/92)



(603) 279-4425

Project: Loudoun County Landfill

Static Water Level (toc): 33.22' (10/12/92)

Driller: Groundwater Systems, Inc.

Depth to bedrock: 60' Well Diameter: 4"

Geologist: James Brady Date Drilled: 9/1/92

Total Depth: 75'

Well #: I	L-11				Yield: 120 gpm
DEPTH	WELL	SAMPLE	*SAMPLE	ROCK	DESCRIPTION
	LOG	INT.	REC.	TYPE	
(INCHES)		(FEET)	(INCHES)		
0					
2.5					
5		,			
7.5		5-7	23	Sap/Cng	Clasts 55% of rock (75% Qtz, 20% Gs, 5% St). Rock 95% weathered.
10		10-12	12	Sap/Cng	6" brass tube sample.
12.5					
15					
17.5		15-17	ND	ND	Split spoon attempted, Qtz clast prevented sample recovery.
20		18-19	20	Sap/Cng	6" brass tube sample.
22.5		20-22	ND	ND	No sample taken.
25		25-26	20	Sap/Cng	6" brass tube sample.
27.5		25-27	4	Sap/Cng	Clasts 65% of rock (70% Qtz, 15% St, 10% Gs, 5% Ss). Rock 80% weathered.
30					
32.5		30-32.5	10	Sap/Cng	Clasts 50% of rock (50% Qtz, 30% Gs, 20% St). Rock 80% weathered.
35		35-36	16	Sap/Cng	
37.5					
40					
42.5					
45					PETER GARRETT, Ph. D.
47.5					§ Total Granters, Pri. D. 7
50					No. 741
52.5					12 m
55					The state of the s
57.5					TELESTONAL GEOLOGIA
60				Cng	Bedrock/saprolite interface at 60 feet; 100+ gpm yield at interface.
62.5					
65				Cng	Cuttings collected 65': Conglomerate with classs of Qtz, Gs, St, and Ss.
67.5					
70		•			
72.5					
75					

Medium red-brown saprolite after conglomerate with clasts weathered to variable colors.

As above but beneath the water table.

Bedrock; Goose Creek Fm. conglomerate.

ND - not determined

Sap=saprolite; Cng=conglomerate; Qtz=quartzite, Gs=greenstone;

* 24" split-spoon

St=siltstone; Ss=sandstone

Emery & Garrett Groundwater, Inc.

Project: Loudoun County Landfill Driller: Groundwater Systems, Inc.


Geologist: James Brady

DER Öbserver: Richard Ryan

Well: L-25

Date Drilled: October 6, 1992 Depth to Bedrock: not intercepted

Total Depth of Well (g.l.): 60'
Static Water Level (TOC): 36.96' (10/12/.



Project: Loudoun County Landfill

Static Water Level (toc): 36.96' (10/12/92)

Driller: Groundwater Systems, Inc.

Depth to bedrock: not intercepted

Geologist: James Brady

Well Diameter: 4"
Total Depth: 60'

Date Drilled: 10/6/92

Yield: >12 gpm

!	ROCK TYPE	SAMPLE	SAMPLE	WELL	DEPTH
	TYPE			W CLL	DEPIR
		REC.	INT.	LOG	;
'	<u> </u>	(INCHES)	(FEET)		(FEET)
					0
					2.5
·					5
					7.5
					10
Clasts 40% of rock (80% Qtz, 10% Gs, 10% St). Rock 90% weathered.	Sap/Cng	4	10-12		12.5
					15
					17.5
					20
ng Clasts 45% of rock (70% Qtz, 15% Gs, 10% St). Rock 95% weathered.	Sap/Cng	12	20-22		22.5
	<u> </u>	!			25
					27.5
COL LOCAL COLL (SEE COL. COL. CO. SEE St.) Book COE weathered					30
ng Clasts 35% of rock (75% Qtz, 20% Gs, 5% St). Rock 90% weathered.	Sap/Cng	6	30-32.5		32.5
Moist cuttings at 35' - 40'.			1		35
Moist Cultings at 33 - 40.					37.5
ng Clasts 50% of rock (60% Qtz, 25% Gs, 10% St, 5% Ss). Rock 85% weathered.	Santona	20	40-42.5		40
THE CLASS SOWS OF FOCK (ON SO CIE. 25 NO CIE. 5 NO CIE.	Sap/Cng	20	40-423		42.5 45
					47.5
					50
					52.5
A RILASIP TO THE PROPERTY OF T					55
					57.5
Drilled to 60 feet; well constructed to 60 feet.					60

Medium red-brown saprolite after conglomerate with clasts weathered to variable colors.

As above but beneath the water table.

ND - not determined

Sap-saprolite; Cng-conglomerate; Qtz-quantzite; Gs-greenstone; St-siltstone;

* 24" split-spoon

Ss=sandstone