SURVEYED BY _____
SUPERVISED BY _____
DESIGNED BY _ Dewberry (703) 849-0607 _

DESIGN FEATURES RELATING TO CONSTRUCTION OR TO REGULATION AND CONTROL OF TRAFFIC MAY BE SUBJECT TO CHANGE AS DEEMED NECESSARY BY THE DEPARTMENT

REVISED	STATE	FEDERAL AID PROJECT	STATE ROUTE	STATE PROJECT	SHEET NO.
7/17/08	VA.				1D

IN PROGRESS 10/07/08
NOT FOR CONSTRUCTION

REVISION DATA SHEET

July 17, 2008 CPAP 2007-0073 Construction Revision #1

Sheet 1:
Added County Revision Line #5

Sheet 1A:
Updated Index Sheet

Sheet 1D:
Updated Revision Data Sheet

Sheet 1F(1):
Corrected Scale Bar

Sheet 1J(3):
Added Temporary Relocation of Verizon Poles

Sheet 1J(4):
Added Temporary Relocation of Verizon Poles

Sheet 2B(2):
Updated Quantities

Sheet 2B(3):
Updated Quantities

Sheet 2C(1):
Revised Text

Sheet 2C(11):
Revised Quantities

Sheet 2C(15):
Revised Quantities

Sheet 2C(17):
Revised Quantities

Sheet 2D(1):
Revised Quantities

Sheet 2D(3):
Revised Quantities

Sheet 2E(1):
Revised Quantities

Sheet 2E(2):
Modified Grading Diagram

Sheet 2E(3):
Modified Grading Diagram

Sheet 2G(2):
Moved Pond E 30' South of Ramp C
Required Grading of North Sediment Forebay

Sheet 2G(2A):
Moved Pond E 30' South of Ramp C
Required Grading of North Sediment Forebay

Sheet 2G(6):
Revised Stage-Storage Calculation of North Forebay

Sheet 2G(7A):
Revised Profile of Stormwater Maintenance Access Road

Sheet 2I(3):
Updated Drainage Description

Sheet 2L(3) to Sheet 2L(4):
Revised Limits of Clearing and Grading

Sheet 2L(5):
Revised Limits of Clearing and Grading

Sheet 2L(7):
Revised Limits of Clearing and Grading

Sheet 2L(9) to Sheet 2L(11):
Revised Limits of Clearing and Grading

Sheet 2L(13):
Revised Limits of Clearing and Grading

Sheet 2L(15) to Sheet 2L(17):
Revised Limits of Clearing and Grading

Sheet 2L(19):
Revised Limits of Clearing and Grading

Sheet 2L(21):
Revised Sediment Trap #11
Revised Dry Storage Volumes

Sheet 3(1):
Added Proposed Communication Duct Bank Alignment

Sheet 4:
Added Proposed Communication Duct Bank Alignment

Sheet 5(2):
Added Proposed Communication Duct Bank Alignment
Added Std.CG-9D on Ramp D
Added Std.FE-CL 14' Gate Ramp D
Added Temporary Relocation of Verizon Poles

Sheet 6:
Added Proposed Communication Duct Bank Alignment
Revised End of Limited Access Adjacent to Spur D
Removed Std.FE-CL Adjacent to Spur D
Revised Begining of Limited Access Adjacent to Spur C
Added Std.FE-CL Adjacent to Spur C
Added Temporary Relocation of Verizon Poles

Sheet 7(2):
Added Proposed Communication Duct Bank Alignment
Revised Proposed Contours South of Ramp C
Revised Placement of Pipe Run 7(2)-1 - 7(2)-12
Moved Pond E 30' South of Ramp C
Added Std.FE-CL Adjacent Ramp C
Removed Flood Plain Easement From Parcel 012
Added Temporary Relocation of Verizon Poles
Revised Limits of Clearing and Grading

Sheet 8:
Added Proposed Communication Duct Bank Alignment
Added Std.FE-CL South of Ramp C
Removed Flood Plain Easement From Parcel 012

Sheet 9:
Added Proposed Communication Duct Bank Alignment

Sheet 9(1):
Added Proposed Communication Duct Bank Alignment

Sheet 12:
Added Proposed Communication Duct Bank Alignment
Revised Placement of Pipe Run 12-7 - 12-8
Moved Pond E 30' South of Ramp C
Removed Std.FE-CL Adjacent to SB 607

Sheet 12(2):
Added Proposed Communication Duct Bank Alignment
Removed Flood Plain Easement From Parcel 012
Revised Limits of Clearing and Grading

Sheet 13:
Added Proposed Communication Duct Bank Alignment
Removed Flood Plain Easement From Parcel 012

Sheet 13(1):
Revised Mill and Overlay Limits to Match Existing Conditions

Sheet 14(1):
Added Note 4 for Type IX Sheeting on Overhead Signs
Revised O/H 6

Sheet 14(2):
Added Existing Signage

Sheet 14(3):
Added Existing Signage to be Removed

Sheet 14(5):
Added Existing Signage

Sheet 14(6):
Revised O/H 6

Sheet 14(7):
Revised Sign 704

Sheet 14(8):
Revised Sign 804

Sheet 14(10):
Revised Signs 704 and 804

Sheet 14(11):
Revised Sizes of Signs on Top Row

Sheet 14(13):
Revised Dimensions of George Washington University Guide Sign

Sheet 14(14):
Removed Luminaires and Luminaire Retrieval System from All Overhead Signs
Revised O/H 5
Revised O/H 6 Location and Dimensions

Sheet 15(2):
Adjusted Traffic Signal Conduit Runs
Fixed Pavement Marking Linstyles

Sheet 16(3B):
Removed Lighting and Conduit from Overhead Signs

Sheet 16(3C):
Revised Phasing on High Mast Lighting

Sheet 16(3D):
Updated Detail

Sheet 16(4):
Removed Lighting and Conduit from Overhead Signs
Removed Electrical Service SE-8 Type B

Sheet 16(5):
Removed Lighting and Conduit from Overhead Signs

Sheet 16(6):
Removed Lighting and Conduit from Overhead Signs

Sheet 16(7):
Removed Lighting and Conduit from Overhead Signs

Sheet 16(8):
Removed Lighting and Conduit from Overhead Signs
Removed Electrical Service SE-8 Type B

Sheet 18(1):
Switched water and sewer lining casings

Sheet 18(3):
Switched water and sewer lining casings

Sheet 18(6):
Restraint Joints are not a pay item

Sheet 20:
Added New Sheet

Sheet 20(1):
Added New Sheet

Sheet 20(2):
Added New Sheet

Sheet 20(3):
Added New Sheet

Sheet 20(4):
Added New Sheet

Sheet 20(5):
Added New Sheet

Sheet 20(6):
Added New Sheet

Sheet 20(7):
Added New Sheet

X-106 to X-107:
Revised Grading and Location of Pond E

X-115 to X-116:
Revised Grading and Location of Pond E

X-122 to X-124:
Revised Right Side Slope

X-130 to X-133:
Revised Right Side Slope

Changes In Quantities:

INCREASES:

Std Entrance Gutter,CG-9D Req'd	16	SY	
Std FE-CL Req'd	405	LF	
Std.FE-CL 12' Gate	1	EA	NEW ITEM
Std Guardrail GR-2	1611	LF	
Fixed Object Attachment GR-FOA-2 Type I	1	EA	
60" Concrete Pipe	32	LF	
Guardrail GR-9 End Terminal	1	EA	
Unsuitable Material Below Subgrade	225	CY	
Temporary Sediment Basin Excavation	110	CY	
Temporary Barrel 15"	15	LF	
Temporary Perforated Riser Pipe 18"	6	LF	
Erosion Control Stone,Class I	5	SY	
Rock Check Dam Type II	2	EA	
Remove-Dispose Sign Structure Type VI A	4	EA	NEW ITEM
Median Barrier MB-7F	50	LF	NEW ITEM
Flexible Pavement Planing	21	SY	
Duct Bank Quantities:			
Concrete,Communication Duct Bank,1.5"-8 way	2200	LF	NEW ITEM
Steel,Communication Duct Bank,1.5"-8 way	810	LF	NEW ITEM
Concrete,Communication Duct Bank,4"-4 way	3300	LF	NEW ITEM
Steel,Communication Duct Bank, 4"-4 way	810	LF	NEW ITEM
Concrete,Communication Duct Bank,4"-1 way	1400	LF	NEW ITEM
Steel,Communication Duct Bank,4"-1 way	810	LF	NEW ITEM
Concrete,Communication Duct Bank,2"-3 way	3000	LF	NEW ITEM
Concrete,Communication Duct Bank,1.5"-28 way	40	LF	NEW ITEM
Concrete,Communication Duct Bank,1.5"-4 way	2240	LF	NEW ITEM
Steel,Communication Duct Bank,1.5"-4 way	810	LF	NEW ITEM
Communication Conduit Bundle,1.5"-28 way	2210	LF	NEW ITEM
Communication Conduit Bundle,1.5"-4 way	2590	LF	NEW ITEM
Communication Vault 6'X6'X12'	2	EA	NEW ITEM
Communication Vault 4'X4'X4'	3	EA	NEW ITEM
Communication Vault 8'X8'X8'	1	EA	NEW ITEM
Communication Vault 4'X6'X4'	1	EA	NEW ITEM

DECREASES:

Std.Combination Curb & Gutter CG-7	24	LF	
Embankment	7118	CY	
Temporary Silt Fence	272	LF	
Siltation Control Excavation	641	CY	
2 Conductor Cable	3762	LF	
Electrical Service SE-8 Type B	2	EA	
Junction Box JB-5A	10	EA	
3" Conduit	1030	LF	
Luminaire 150 Watt HPS Offset	16	EA	
Storm Water Basin Excavation	416	CY	
Sign Panel	6	SF	
Asphalt Concrete Type SM-9.5D	13	TON	

COMMONWEALTH OF VIRGINIA
DAVID JOHN MAHONEY
Lic. No. 020798
PROFESSIONAL ENGINEER

REV. 9-23-93
SPECIAL DESIGN SECTION
DRAWING NO. A-14

PLAN NO.	PROJECT	FILE NO.	SHEET NO.
			1D